Shaw Environmental, Inc.

Salt Lake Valley Landfill Updated Master Plan

Presentation to Salt Lake City Council



Updated Master Plan Salt Lake Valley Landfill

Major Components

- Landfill Development Plan
 - -Design Changes
 - -Capacity
 - -Waste Generation
 - -Service Life
 - -Development Schedule
 - -Development Cost Estimate
- Landfill Gas System
 - -Design Basis
 - -Landfill Gas Generation
 - -System Phasing
 - -System Cost Estimate
- Landfill Closure and Postclosure Maintenance
 - -Closure Cost Estimate
 - -Closure Phasing
 - -Postclosure Maintenance Cost Estimate
- •Financial Plan





Landfill Design Changes

Increased slope height by 20 feet (+ 9.4 million cy)

 Expanded landfill footprint to public unloading area (+ 3.4 million cy) Revised final grading to provide flexibility for end-use

Revised fill sequence plan

Included 20% overfill for settlement (+ 8.4 million cy)

Relocated leachate evaporation pond





Projected Waste Disposal Quantities

Year	Waste Generation ¹ (tons)	Projected Disposal (tons)	Adjusted Disposal (tons)
2002 2005 2010 2015 2020 2025	1,703,165 1,806,119 1,997,228 2,212,745 2,402,676 2,558,416	596,529 ² 638,463 ¹ 706,020 ¹ 782,205 ¹ 849,346 ¹ 904,400 ¹	387,744 ² 415,001 ² 458,913 ³ 508,433 ³ 552,075 ³ 587,860 ³
2030	2,705,324	956,332 1	621,616 ³

¹ From Technical Memorandum Solid Waste Projections (GBB 2005). Assumes approximately 2% growth from 2005 to 2015 and approximately 1.3% growth from 2015 to 2030.

³ Projected disposal tonnage reduced by 35%





² Disposal tonnage as reported by Salt Lake County

Site Capacity, Earthwork, and Service Life

	Estimated Quantity ¹
Remaining Air Space (cubic yards) 2	53,001,600
Earthwork (cubic yards)	
Daily and Intermediate Cover ³	8,875,400
Final Cover	1,671,500
Liner/Earthfill	325,200
LCRS/Operation Layer	267,500
Total Earthwork	11,139,600
Excavation (cubic yards)	1,263,400
Fill Capacity ²	
Cubic Yards	50,589,800
Tons ⁴	29,342,100
Landfill Service Life ⁵	49

¹ All quantities have been rounded.

⁵ Based on 312 operating days per year and adjusted disposal tonnage.





As of April 23, 2004, based on a comparison of the final grading plan and April 23, 2004 topographic base map, Includes 20 percent overfill to account for settlement.

Based on a refuse-to-cover ratio of 4.7-to-1.

⁴ Based on capacity utilization factor of 0.58 tons per cubic yard.

Module Capacity and Service Life

Module	Fill Capacity (cy) ¹	Service Life (yrs) ²
6 ³	5,130,500	6.3
7 4	8,832,500	10.1
8 ⁵	7,522,000	7.5
11	4,926,200	4.6
10	9,953,900	8.7
9	14,224,400	11.3
	50,589,500	49

¹ Includes 20 percent overfill.





Based on estimated disposal tonnage and 0.58 tonslcy capacity utilization.

Includes remaining capacity in adjacent portions of Modules 1, 2, and 3.

⁴ Includes remaining capacity in adjacent portions of Modules 3 and 4.

Includes remaining capacity in adjacent portions of Modules 4 and 5.

Development Schedule

	W	≤ stimat [®] d
Module	Yea ¹	Cost
Leachate≶ vaporation Pond	2000	\$7 '24,60
Moodule 8	201	344,000
Module 10	202	468,000
Module 1	203	260 000
Public Und ading Area	203	\$ 660,000
Madule 9	204	805,000
¹Scheoule bassedon estimated molwlecopaacity and disposwl to nge. ²Moduled evel-lopne nt will രോ rthe year beffore the module stupt	l⊌lecrapascity and dispospl to year beffore the module situ	nge.
into serrice.		





Landfill Gas System Design Basis

Horizontal collectors

-Spacing: 250' horizontal, 40' vertical

-30-40' of cover before operation

–Maximum 1,000'

-6" and 8" diameter HDPE pipe

Wells

-Spacing: 350'

-Boring diameter: 30-36"

-4" and 6" diameter casing w/slip joints

Condensate system

-Pneumatic pumps and controls


-Condensate returned to landfill

-Maximum 1,700 gallons per day generation





Salt Lake Valley Landfill - LFG Generation and Recovery Rates







Landfill Gas Control System Cost Estimate

Component	Development	Closure
Horizontal Collectors	\$1,000,500	
Wells	\$10,800	\$621,300
Lateral/Header Piping	\$869,500	\$653,300
Condensate Piping/Sump/Controls	\$102,600	
Valves & Fittings	\$205,800	\$23,700
Blower/Flare		\$275,000
Mob/Demob	\$109,500	\$78,700
Engineering/CQA/Surveying	\$183,900	\$132,200
Subtotal	\$2,482,600	\$1,784,200
Total		\$4,266,800





Closure Cost Estimate

Item	Unit	Unit Cost	Quantity	Total
Final Cover				
Foundation Layer (1.0 foot) 2	су	\$4.00	668,600	\$2,674,000
Geomembrane	sf	\$0.45	18,244,000	
Geonet	sf	\$0.40	18,244,000	\$7,298,000
Vegetative Layer (1.5 feet) ³	су	\$2.00	1,002,900	\$2,006,000
Revegetation	ac	\$2,400	415	\$996,000
Landfill Gas Control System	ls	\$1,784,100	1	\$1,784,000
Drainage System	ls	\$491,000	1	\$491,000
Survey Control Monuments	Is	\$12,000	1	\$12,000
			Subtotal	\$23,471,000
Engineering and CQA (15%)				\$3,521,000
Contingency (15%)				\$3,521,000
			Total	\$30,513,000

cy = cubic yards

sf = square foot

ac = acre

Is = lump sump

^{*}Contingency for design changes, unforeseen conditions, cost over-runs, etc.





Costs are in 2005 dollars.

Total thickness of foundation layer is 2 feet. 1 foot is assumed to be placed as intermediate cover during landfill operations.

Vegegative layer is assumed to come from amended on-site soils.

Postclosure Maintenance Cost Estimate

Item	Unit	Unit Cost	Quantity	Total
Revegetation ²	ac	\$2,400	14	\$34,000
Environmental Monitoring				
Groundwater	ls	\$85,000	1	\$65,000
Landfill Gas	la.	\$17,000	1	\$17,000
Leachate	18	\$25,000	1	\$25,000
Leachate Management				
Leachate Pump Replacement *	ls	\$10,000	1	\$10,000
Leachate Pump Maintenance	ls	\$15,000	1	\$15,000
Disposal Fee ⁵	ls	\$24,000	1	\$24,000
Landfill Gas Control System [®]	ls	\$250,000	1	\$250,000
Inspection	16	\$5,000	1	\$5,000
Maintenance	I s	\$25,000	1	\$25,000
		Subtotal	•	\$470,000
Engineering aand CQA Program (15%)				\$71,000
Contingency (15%) [₹]				\$71.000
		Annual To	tal	\$61 1,000
		30-Year ⊤o	otal	\$18,330,000

ac = acre

ls = lump sum





Costs are in 2005 dollars.

Revegetationis based on 10 percent of the site needing revegetation every 3 years.

Leachate quantity based on approximately 25 percent of the current leachate generation prorated to the entire landfill.

⁴ Assumes replacement of 5 leachate extraction pumps every 5 years.

Assumes **leachate** discharge ot sanitary sewer system during wet months.

DTE Biomass Energy contributes \$90,000/year for 20 years for landfill gas control system maintenance.

Contingency for unforeseen conditions, cost over-runs, etc.

Closure Schedule

Year ¹	Estimated Cost [™]
2009	\$962,000
2010	\$1,741,000
2011	\$1,097,000
2018	\$1,098,000
2020	\$1,803,000
2027	\$3,188,000
2032	\$611,000
2033	\$1,298,000
2035	\$1,870,000
2040	\$3,261,000
2041	\$4,029,000
2053	\$9,554,000
	2009 2010 2011 2018 2020 2027 2032 2033 2035 2040

Closure year can be modified based on fill sequence.





Costs are in 2005 dollars.

Financial Plan

- Landfill supported almost exclusively by tipping fees
- •There is a need to provide adequate funding for operations, capital improvements, closure, and postclosure maintenance
- Several reserve funds have been established
 - -Insurance
 - -Facility replacement
 - -Equipment replacement
 - -Module construction
 - -Capital improvements
 - -Environmental liability
- Need to provide financial assurance for closure and postclosure maintenance
 - -Also need to provide funding for closure and postclosure maintenance
- Need to adjust tipping fee to provide funding for future expenditures
 - Need to monitor closely so as not to make competing landfills more economical
 - -Tipping fee also suports other activities (e.g., public unloading facility, recycling, composting), other than the landfill







Questions?

